

मार्च 2011 MARCH 2011

दक्षिण क्षेत्रीय भार प्रेषण केन्द्र बेंगलूर

SOUTHERN REGIONAL LOAD DESPATCH CENTRE BANGALORE



			PAGE No
Α		SUMMARY REPORT	
	l	IMPORTANT EVENTS a) COMMISSIONING OF NEW GENERATING UNITS b) COMMISSIONING OF NEW TRANSMISSION LINES c) COMMISSIONING OF NEW SUB-STATIONS d) MAJOR PROBLEMS / CONSTRAINTS	1
	II	SCHEDULE Vs DRAWAL	2
	Ш	INTER REGIONAL EXCHANGES	2
	IV	FREQUENCY PROFILE	3
	V	POWER SUPPLY POSITION	3
В		DETAILED REPORTS	
	1	INSTALLED CAPACITY GENERATION ADDITION	4
	II	SALIENT FEATURES OF SYSTEM CONDITION	4
	III	VOLTAGE PROFILE	4
	IV	PERFORMANCE OF CONSTITUENTS	5 - 8
	V	RESERVOIR PARTICULARS	9
	VI	BRIEF DISCRIPTION OF DISTURBANCES	9
	VII	PROGRESS OF SHUNT CAPACITORS	9
		FREQUENCY PROFILE CURVE	10
		DAILY FREQUENCY VARIATION INDEX OF THE MONTH	11
		REGIONAL AVAILABILITY CURVE	12
		REGIONAL GENERATION/LOAD CURVE FOR PEAK DEMAND DAY	13
		REGIONAL GENERATION/LOAD CURVE FOR MINIMUM DEMAND DAY	14
		STATEWISE GENERATION/LOAD CURVE FOR PEAK DEMAND DAY	15
		STATEWISE GENERATION/LOAD CURVE FOR MINIMUM DEMAND DAY	16
		FLOW CHART OF ENERGY EXCHANGES	17
		PROGRESS OF NEW GENERATING STATIONS	18 - 21

SYSTEM OPERATION REPORT OF SOUTHERN REGION FOR THE MONTH OF MARCH 2011

A)SUMMARY REPORT I)IMPORTANT EVENTS

a) COMMISSIONING OF NEW GENERATING UNITS

SL.NO.	STATE/CGS	STATION NAME	CAPACITY (MW)	TYPE	DATE
1	I P P (TAMIL NADU)	TIRUNELVELI & UDUMALPET	371.85	WIND	31-03-2011
2**	I P P (TAMIL NADU)	SOLAR	371.85	SOLAR	31-03-2011
3**	I P P (TAMIL NADU)	CPP	371.85	THERMAL & GAS	31-03-2011
4**	I P P (TAMIL NADU)	CO-GENERATION	371.85	CO-GEN	31-03-2011
5**	I P P (TAMIL NADU)	BIO-MASS	371.85	BIO MASS	31-03-2011
6*	I P P (KERALA)	IRUTTUKANAM	3.00	HYDRO	04-11-2010
7*	ANDHRA PRADESH	JURALA - 5	39.00	HYDRO	19-11-2010
8*	ANDHRA PRADESH	POCHAMPAD - 4	9.00	HYDRO	12-10-2010
9**	(ANDHRAPRADES	BIOGASSE & WASTE BASED	113.85	GAS	31-03-2011
10	I P P (KARNATAKA)	JINDAL	300.00	THERMAL	13-03-2011
11**	I P P (KARNATAKA)	MINI HYDEL	85.35	HYDRO	31-03-2011
12**	I P P (KARNATAKA)	WIND & OTHERS	405.01	WIND	31-03-2011

^{*} Data Received late from States

b)COMMISSIONING OF NEW TRANSMISSION LINES

SL.NO.	CONSTITUENT	LINE NAME & CKT NO.	KV	LENGTH (kM)	DATE
1	APTRANSCO	KOTHAGUDEM - KHAMMAM	400	67.755	07-03-2011
2	APTRANSCO	LILO OF MALKARAM - MINPUR AT GAJWEL	220	79.6	19-03-2011

c)COMMISSIONING OF NEW SUBSTATIONS

SL.NO. CONSTITUENT		STATION NAME	KV RATIO	CAPACITY (MVA)	DATE
1	TAMIL NADU	SADAYAPALAYAM 1	230/33	50	28-03-2011
2	TAMIL NADU	SADAYAPALAYAM 2	230/33	50	28-03-2011
3	TAMIL NADU	ALAGARKOIL (ADDITION)	230/110	100	14-02-2011
4	TAMIL NADU	ORAGODOM (ADDITION)	230/110	100	16-03-2011
5	TAMIL NADU	ALUNDUR (AUMENTATION 50 TO 100)	230/110	50	30-03-2011

d)COMMISSIONING OF NEW LINE / BUS REACTORS

d/commissioning of new enter bus reactions										
SL.NO. CONSTITUENT		STATION NAME	BUS/LINE	CAPACITY (MVAR)	DATE					
		NIL								

d) Major problem/constraints affecting Grid operation including major Grid disturbances

NIL

i) Grid Separations

NIL

ii) Grid Disturbances

NIL

II)Schedule Vs Drawal of all Constituents for the month (MU's)

STATE	SCHEDULE	DRAWAL	VARIATION
APTRANSCO	1687.40	1744.19	56.79
KPTCL	989.33	1038.51	49.18
KSEB	548.30	567.93	19.63
TNEB	2285.40	2526.76	241.36
PONDY	233.69	180.51	-53.18
GOA	56.54	45.56	-10.98

^{**} Addition is for entire year (2010-2011)

III) Inter/Intra Regional exchanges in MU's

I) Inter/Intra Regional	exchanges in	TOS				Tatal Francis
UTILITY	REGION	UTILITY	REGION	TRADER	Wheeled Through	Total Energy Flow (MU)
GOA	SR	GOA	WR	-	INTRA REGIONAL	0.000
KPTCL(GLOBAL)	SR	TNEB	SR	GLOBAL ENERGY	INTRA REGIONAL	1.786
KPTCL(RENUSUGATH)	SR	TNEB(TANGEDCO)	SR	GMRETL	INTRA REGIONAL	1.843
,						
KPTCL(RENUSUGMUN)	SR	TNEB(TANGEDCO)	SR	GMRETL	INTRA REGIONAL	1.475
APTRANSCO(APPCC)	SR	TNEB	SR	IEX	INTRA REGIONAL	4.201
KPTCL(HIMATSINGKA)	SR	TNEB	SR	IEX	INTRA REGIONAL	1.224
KPTCL(INDCANPOW)	SR	TNEB	SR	IEX	INTRA REGIONAL	7.200
KPTCL(NIRANISUGAR)	SR	TNEB	SR	IEX	INTRA REGIONAL	0.912
KPTCL(RENUSUGATH)	SR	TNEB	SR	IEX	INTRA REGIONAL	5.832
KPTCL(RENUSUGHAV)	SR	TNEB	SR	IEX	INTRA REGIONAL	7.128
			SR			
KPTCL(RENUSUGMUN)	SR	TNEB		IEX	INTRA REGIONAL	4.680
KPTCL(SATISHSUGAR)	SR	TNEB	SR	IEX	INTRA REGIONAL	0.840
KSEB	SR	TNEB	SR	IEX	INTRA REGIONAL	28.400
KPTCL(JAMKHANDI)	SR	TNEB	SR	JAMKHANDI	INTRA REGIONAL	3.214
KPTCL(JSWEL)	SR	APTRANSCO (APPCC)	SR	JSWPTC	INTRA REGIONAL	90.583
KPTCL(JSWEL)	SR	KSEB	SR	JSWPTC	INTRA REGIONAL	27.702
KPTCL(JSWEL)	SR	TNEB	SR	JSWPTC	INTRA REGIONAL	27.702
KPTCL(JSWEL)	SR	TNEB(JSWSISCOL)	SR	JSWPTC	INTRA REGIONAL	0.106
KPTCL(KEDARSUGARS)	SR	TNEB	SR	KEDARNATH	INTRA REGIONAL	4.041
KPTCL(GODBIOREF)	SR	APTRANSCO (APPCC)	SR	KISPL	INTRA REGIONAL	17.142
KPTCL(NANDI)	SR	TNEB	SR	NANDI	INTRA REGIONAL	4.113
KPTCL(SIL)	SR	TNEB	SR	PTC	INTRA REGIONAL	9.216
KPTCL(VIJAYSUGAR)	SR	TNEB	SR	PTC	INTRA REGIONAL	5.184
APTRANSCO (NBVLAP)	SR	TNEB	SR	RETL	INTRA REGIONAL	11.026
APTRANSCO (PENNACEM)	SR	TNEB	SR	RETL	INTRA REGIONAL	0.575
APTRANSCO (PENNACEM)	SR	TNEB(TANGEDCO)	SR	RETL	INTRA REGIONAL	20.448
KPTCL(DSCL)	SR	TNEB(TANGEDCO)	SR	RETL	INTRA REGIONAL	7.718
KPTCL(HKMETALIC)	SR	TNEB	SR	RETL	INTRA REGIONAL	7.284
KPTCL(NIRANISUGAR)	SR	TNEB(TANGEDCO)	SR	RETL	INTRA REGIONAL	4.700
KPTCL(SHAMNSUGAR)	SR	TNEB(TANGEDCO)	SR	RETL	INTRA REGIONAL	6.912
KPTCL(HIRKESISUG)	SR	TNEB	SR	TATA	INTRA REGIONAL	6.451
KPTCL(UGARSUGAR)	SR	TNEB	SR	TATA	INTRA REGIONAL	4.838
KPTCL(VISWANATHSUGAR)	SR	TNEB	SR	TATA	INTRA REGIONAL	4.516
KSEB	SR	TNEB	SR	TNEB	INTRA REGIONAL	66.600
KSEB(BSESBKPL)	SR	TNEB	SR	TNEB	INTRA REGIONAL	3.920
KSEB(RGCCPP)	SR	TNEB APTRANSCO	SR	TNEB	INTRA REGIONAL	107.686
LKPPL	SR	(APPCC)	SR	NETS	INTRA REGIONAL	209.980
LKPPL	SR	TNEB	SR	NETS	INTRA REGIONAL	7.440
IEX	ER/WR	APTRANSCO	IMPORT	IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	23.325
IEX	ER/WR	KPTCL	IMPORT	IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	0.000
	ER/WR	KSEB	IMPORT	IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	0.000
IEX			шрорт	IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	343.452
IEX	ER/WR	TNEB	IMPORT			
	ER/WR	TNEB APTRANSCO	EXPORT	IEX	HVDC GAZUWAKA, I/C AT	26.845
IEX				IEX IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR HVDC GAZUWAKA, I/C AT	26.845 101.227
IEX IEX	ER/WR	APTRANSCO	EXPORT		HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR HVDC GAZUWAKA, I/C AT	
IEX IEX IEX	ER/WR ER/WR	APTRANSCO KPTCL	EXPORT	IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR HVDC GAZUWAKA, I/C AT	101.227
IEX IEX IEX IEX	ER/WR ER/WR ER/WR	APTRANSCO KPTCL KSEB	EXPORT EXPORT	IEX IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR HVDC GAZUWAKA, I/C AT HVDC GAZUWAKA, I/C AT	101.227 3.280
IEX IEX IEX IEX IEX	ER/WR ER/WR ER/WR ER/WR	APTRANSCO KPTCL KSEB LKPPL	EXPORT EXPORT EXPORT EXPORT	IEX IEX IEX	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	101.227 3.280 0.000

FROM		TO		TRADER Wheeled Through		Total Energy
UTILITY	REGION	UTILITY	REGION	TRADER		Flow (MU)
PXI	ER/WR	TNEB	IMPORT	PXI	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	87.274
PXI	ER/WR	APTRANSCO	EXPORT	PXI	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	13.738
PXI	ER/WR	KPTCL	EXPORT	PXI	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	3.372
PXI	ER/WR	LKPPL	EXPORT	PXI	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	0.000
DELHI(BSESRPL)	NR	APTRANSCO (APPCC)	SR	BRPL	HVDC GAZUWAKA, I/C AT TALCHER	25.408
DELHI(BSESYPL)	NR	APTRANSCO (APPCC)	SR	GMRETL	HVDC AT C'PUR	31.065
DELHI(BSESRPL)	NR	APTRANSCO (APPCC)	SR	KISPL	HVDC GAZUWAKA, I/C AT TALCHER	31.584
HAYARANA(HPPC)	NR	APTRANSCO (APPCC)	SR	MITTAL	HVDC GAZUWAKA, I/C AT TALCHER	2.947
MSETCL(WPCL)	WR	APTRANSCO (APPCC)	SR	NETS	HVDC AT C'PUR	71.550
JINDALPOW(WRLDC)	WR	APTRANSCO (APPCC)	SR	NVVNL	HVDC AT C'PUR	125.858
JINDALPOW(WRLDC)	WR	APTRANSCO (APPCC)	SR	PTC	HVDC AT C'PUR	31.374
ERLDC(SIKKIM)	ER	APTRANSCO (APPCC)	ER	SIKKIM	HVDC GAZUWAKA, I/C AT TALCHER	7.224
CSEB(CSPTCL)	WR	KPTCL(BESCOM)	SR	PTC	HVDC AT C'PUR	189.085
JINDALPOW(WRLDC)	WR	KPTCL(BESCOM)	SR	PTC	HVDC AT C'PUR	63.229
LANCOAPL(WRLDC)	WR	KPTCL(BESCOM)	SR	PTC	HVDC AT C'PUR	172.024
DELHI(NDPL)	WR	KSEB	SR	GMRETL	HVDC AT C'PUR	46.583
NRLDC(ANTARLNG)	NR	TNEB	SR	NVVNL	HVDC GAZUWAKA, I/C AT TALCHER	0.273
NRLDC(AURIYARLNG)	NR	TNEB	SR	NVVNL	HVDC GAZUWAKA, I/C AT TALCHER	0.469
NRLDC(DADRIRLNG)	NR	TNEB	SR	NVVNL	HVDC GAZUWAKA, I/C AT TALCHER	0.469
WBSEB(WBSEDCL)	ER	TNEB	SR	NVVNL	HVDC GAZUWAKA, I/C AT TALCHER	0.392
CSEB(CSPTCL)	WR	TNEB	SR	PTC	HVDC AT C'PUR	5.130
DELHI(BSESRPL)	NR	TNEB	SR	RETL	HVDC GAZUWAKA, I/C AT TALCHER	1.182
GUJARATH(GUVNL)	WR	TNEB	SR	TNEB	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	5.223
HARYANA(HPPC)	NR	TNEB	SR	TNEB	HVDC GAZUWAKA, I/C AT TALCHER, HVDC AT C'PUR	10.671

IV) a) FREQUENCY PROFILE FOR THE MONTH [Hz]

	FREQUENCY (HZ)	DATE	FVI	DATE
MAXIMUM	50.82	13/Mar/2011	2.85	22/Mar/2011
MINIMUM	48.81	18/Mar/2011	0.69	01/Mar/2011
AVERAGE	49.61		1.75	

b) FREQUENCY DISTRIBUTION FOR THE MONTH

The frequency ranges as a percentage of time during the month

Hz	<48.5	48.5 - 49	49 - 49.5	49.5 - 50.2	>50.2
%	0.00	0.17	19.05	80.40	0.38

V) POWER SUPPLY POSITION FOR THE MONTH

	AP	KAR	KER	TN	PONDY	REGION
UNRESTRICTED PEAK DEMAND(MW)	11927	8427	3149	11614	306	34205
PEAK DEMAND MET (MW)	11829	7743	3119	10789	301	31927
UNRESTRICTED ENERGY REQMT(MU)	8159	5481	1727	7603	183	23152
ENERGY MET (MU)	7922	5001	1696	6964	181	21763

B) DETAILED REPORTS.

I. Detailed State wise breakup of installed capacity (MW)

AGENCY	HYDRO	THERMAL	GAS/DIESEL	WIND/OTHERS	NUCLEAR	TOTAL
ANDHRA PRADESH	3790.36	4592.50	272.00	2.00		8656.86
KARNATAKA	3669.45	2220.00	127.92	4.55		6021.92
KERALA	1939.85		234.60	2.03		2176.48
TAMILNADU	2186.65	2970.00	516.00	17.56		5690.21
PONDICHERRY			32.50			32.50
CENTRAL SECTOR		8090.00	359.58		1320.00	9769.58
IPP	532.40	2148.11	5572.31	9563.97		17816.78
TOTAL	12118.71	20020.61	7114.91	9590.10	1320.00	50164.32

- NUID:

 i). NTPC's 1000MW capacity at Simhadri, 359.58MW capacity at Kayamkulam and NLC's 600MW capacity at Neyveli Stage I are fully dedicated to Andhra Pradesh, Kerala & Tamil Nadu respectively have also been included under the Central Sector.

 ii). Nellore TPS (1 x 30 MW) in Andhra Pradesh permanently closed from 23.04.2005.

 * The Installed Capacity is reconciled with the data received from states

 GENERATION ADDITION

SL.NO.	STATE/CGS	STATION NAME	CAPACITY (MW)	TYPE	DATE
1	I P P (TAMIL NADU)	TIRUNELVELI & UDUMALPET	371.85	WIND	31-03-2011
2**	I P P (TAMIL NADU)	SOLAR	371.85	SOLAR	31-03-2011
3**	I P P (TAMIL NADU)	CPP	371.85	THERMAL & GAS	31-03-2011
4**	I P P (TAMIL NADU)	CO-GENERATION	371.85	CO-GEN	31-03-2011
5**	I P P (TAMIL NADU)	BIO-MASS	371.85	BIO MASS	31-03-2011
6*	IPP (KERALA)	IRUTTUKANAM	3.00	HYDRO	04-11-2010
7*	ANDHRA PRADESH	JURALA - 5	39.00	HYDRO	19-11-2010
8*	ANDHRA PRADESH	POCHAMPAD - 4	9.00	HYDRO	12-10-2010
9**	I P P (ANDHRA PRADESH)	BIOGASSE & WASTE BASED	113.85	GAS	31-03-2011
10	IPP (KARNATAKA)	JINDAL	300.00	THERMAL	13-03-2011
11**	IPP (KARNATAKA)	MINI HYDEL	85.35	HYDRO	31-03-2011
12**	IPP (KARNATAKA)	WIND & OTHERS	405.01	WIND	31-03-2011

(II) SALIENT FEATURES OF SYSTEM CONDITIONS.

INSTALLED CAPACITY DERATED (MW)	APTRANSCO	KPTCL	KSEB	TNEB	PONDY	CENTRAL SECTOR	IPP	REGIONAL
Mar-2010	7860	5757	2136	5690	32.5	9550	13674	44699
Mar-2011	8657	6022	2176	5690	32.5	9770	17817	50164
% INCREASE	10.14	4.60	1.87	0.00	0.00	2.30	30.30	12.23

ENERGY (GROSS)						
Unrestricted	APTRANSCO	KPTCL	KSEB	TNEB	PONDY	REGIONAL
Requirement(MU)						
Mar-2010	8004	4879	1700	7386	197	22165
Mar-2011	8159	5481	1727	7603	183	23152
Energy Availability (MU)						
Mar-2010	7082	4394	1657	6736	180	20049
Mar-2011	7922	5001	1696	6964	181	21763
Shortage(-)/ Surplus(+)						
Mar 2010 (MU) / %	-922 (-11.5)	-485 (-9.9)	-43 (-2.5)	-650 (-8.8)	-17 (-8.5)	-2115 (-9.5)
Mar 2011 (MU) / %	-237 (-2.9)	-480 (-8.8)	-31 (-1.8)	-638 (-8.4)	-3 (-1.4)	-1389 (-6.0)

DEMAND						
Unrestricted Demand (MW)	APTRANSCO	KPTCL	KSEB	TNEB	PONDY	REGIONAL
Mar-2010	11688	7417	3054	10857	290	32853
Mar-2011	11927	8427	3149	11614	306	34205
Availability (MW)						
Mar-2010	10880	6897	2998	9969	278	29776
Mar-2011	11829	7743	3119	10789	301	31927
Shortage(-)/ Surplus(+)						
Mar 2010 (MW) / %	-808 (-6.9)	-520 (-7.0)	-56 (-1.8)	-888 (-8.2)	-12 (-4.0)	-3077 (-9.4)
Mar 2011 (MW) / %	-98 (-0.8)	-684 (-8.1)	-30 (-0.9)	-825 (-7.1)	-5 (-1.6)	-2278 (-6.7)

III)VOLTAGE PROFILE

MAXIMUM AND MINIMUM VOLTAGES (KV) AND VOLTAGE RANGE (PERCENTAGE)

STATION	MAXIMUM	MINIMUM	< 360	360 - 380	380 - 420	>420
RAMAGUNDAM	412	389	0.00	0.00	100.00	0.00
HYDERABAD	416	379	0.00	0.15	99.85	0.00
BANGALORE	410	369	0.00	8.00	92.00	0.00
MADRAS	419	367	0.00	6.06	93.94	0.00
NEYVELI	417	398	0.00	0.00	100.00	0.00

IV)PERFORMANCE OF CONSTITUENTS

ENERGY GENERATED BY GENERATING STATIONS / UNITS IN SOUTHERN REGION DURING MARCH 2011

ANDHRA PRADESH

ANDINA	PRADESH				ENERGY G	ENERATION
SL.NO.	STATION	EFFECTIVE INSTALL	ED CAPA	CITY (MW)	Mar-11	From 01-04-10
HYDRO					mai-11	To 31-03-2011
1	MACHKUND	3x(23+17)x70%	=	84.00	23.77	292.98
2	T.B.DAM	- (- ,	=		14.53	159.53
		(8x9)x80%		57.60	71.52	420.83
3	UPPER SILERU	4x60	=	240.00	16.42	118.96
4	DONKARAYI	1x25	=	25.00		1
5	LOWER SILERU	4x115	=	460.00	126.70	1070.80
6	SRISAILAM RBPH	7x110	=	770.00	190.97	1846.43
7	SRISAILAM LBPH	6x150	=	900.00	229.09	2008.44
8	N'SAGAR	1x110+7x100.8	=	815.60	43.21	1305.18
9	NSR RT.CANAL.P.H	3x30	=	90.00	29.28	282.93
10	NSR LT.CANAL.P.H	2x30	=	60.00	5.05	137.03
11	NIZAMSAGAR	2x5	=	10.00	5.38	22.25
12	POCHAMPAD	4x9	=	36.00	12.61	82.63
13	PENNA AHOBILAM	2x10	=	20.00	0.00	5.43
14	SINGUR	2x7.5	=	15.00	1.49	26.03
15	JURALA	5x39	=	195.00	2.22	126.57
16	MINI HYDEL	12.16	=	12.16	0.47	8.61
	TOTAL			3790.36	772.73	7914.63
THERMAL		•			-	
COAL						
1	RAMAGUNDAM-B	1x62.5	=	62.50	43.47	473.28
2	KOTHAGUDEM-A	4x60		240.00	124.73	1739.41
3	KOTHAGUDEM-B	2x120		240.00	157.52	1662.98
4	KOTHAGUDEM-B KOTHAGUDEM-C		=	240.00	142.08	1659.21
•		2x120	=		365.10	3412.54
5	KOTHAGUDEM-D	2x250	=	500.00	1320.31	12601.30
6	VIJAYAWADA	6x210 + 1x500	=	1760.00		+
7	RAYALASEEMA	5x210	=	1050.00	692.74	6202.78
8	KAKATIYA TPP 1	1x500	=	500.00	280.92	1849.79
	TOTAL			4592.50	3126.85	29601.27
GAS/NAPT	HA/DIESEL					1
1	VIJJESWARAM STAGE 1 (GAS)	2x33+1x34	=	100.00	24.88	405.41
2	VIJJESWARAM STAGE 2 (GAS)	1x112.5+1x59.5	=	172.00	109.35	1327.36
	TOTAL			272.00	134.23	1732.77
WIND MIL	<u>L</u>					
1	WIND	2	=	2.00	0.00	10.98
	TOTAL			2.00	0.00	10.98
<u>IPP</u>	•			<u> </u>		
HYDRO						
1	MINI HYDRO	104.4	=	104.40	22.00	197.00
COAL	-					•
2	MINI POWER PLANTS	74.31	=	74.31	53.94	406.36
GAS/NAPTH		14.01		74.01		1
3	LANCO (GAS)	2x115+1x125		351.49	152.59	2106.24
4					117.67	1422.95
4	JEGURUPADU (GAS)	2x45.8+1x48.9+1x75.5	=	216.82		1438.06
5	SPECTRUM (GAS)	1x46.8+2x46.1+1x68.88	=	208.31	108.61	+
6	ISOLATED GAS WELL (GAS) (LVS)	27.04	=	27.04	0.00	0.00
1	GVK EXTENSION(GAS)	1x145+1x75	=	220.00	129.69	1599.53
8	RELIANCE ENERGY LTD. (GAS)	1x140+1x80	=	220.00	116.17	1424.15
9	VEMAGIRI POWER GENERATION LTD.(GAS)	1x233+1x137	=	370.00	222.46	2749.33
10	GAUTAMI CCPP	2x145 + 1x174	=	464.00	267.88	3344.57
11	KONASEEMA CCPP	145.9911+140.0899+165	=	444.08	198.72	2350.49
12	GMR (BRG)	237	=	237.00	120.00	120.00
WIND						
13	WINDMILL	114.94	=	114.94	2.27	69.66
OTHERS						
14	CO-GENERATION (RCL)	41	=	41.00	26.82	283.28
15	BAGASSE	270.8	=	270.80		
16	BIOMASS	190.50+29.25	=	219.75	92.51	1768.97
17	WASTE BASED PP	15.66+6+30.1	=	51.76		
	TOTAL	15.5010100.1		3635.70	1631.33	19280.59
	TOTAL ANDHRA PRADESH			12292.560	5665.14	58540.24
		L		. 2232.300	J00J. 14	50540.24

Note: Simhadri (NTPC) of 1000 MW capacity Coal based plant, fully dedicated to Andhra Pradesh has been included under Central Sector.

KARNATAKA

KARNAT	awa				ENERGY GI	ENERATION
SL.NO.	STATION	EFFECTIVE INSTALL	ED CAPACIT	Y (MW)	Mar-11	From 01-04-10
HYDRO	I	L				To 31-03-2011
1	SHARAVATHI	10x103.5	=	1035.00	609.29	4548.08
2	LINGANAMAKKI.P.H.	2x27.5	=	55.00	33.94	182.83
3	JOG (MGHES)	4x21.6+4x13.2	=	139.20	32.93	317.98
4	NAGJHERI	1x135+5x150	=	885.00	397.68	2197.47
5	SUPA	2x50	=	100.00	56.97	367.07
6	VARAHI	4x115	=	460.00	95.25 7.78	994.75 56.26
8	BHADRA POWER HOUSE SIVANSAMUDRAM	1x7+2x12.1+1x2+6 6x3+4x6	=	39.20 42.00	29.09	295.05
9	SHIMSHA	2x8.6	= =	17.20	3.33	73.03
10	MUNIRABAD	3x9		28.00	8.38	125.05
11	T.B.DAM SHARE (20 %)	8x9(20%)	=	14.40	3.23	40.51
12	GHATAPRABHA	2x16	=	32.00	11.21	90.61
13	MANI DAM.P.H.	2x4.5	=	9.00	2.42	22.93
14	MINI HYDRO	1.4+0.35+2.7	=	4.45	0.00	0.00
15	MALLAPUR	2x4.5	=	9.00	0.00	0.00
16	KADRA	3x50	=	150.00	29.09	281.01
17	KODASALLI	3x40	=	120.00	28.59	263.74
18	SHARAVATHI TAIL RACE	4x60	=	240.00	53.43	443.64
19	ALMATTI	1x15+5x55	=	290.00	16.77	577.27
	TOTAL			3669.45	1419.39	10877.27
THERMAL	<u>.</u>					
COAL	In Market Tha	7 040 4 050		4700.00	955.50	8789.06
1	RAICHUR.T.PS.	7x210 +1x250	=	1720.00	271.99	2660.47
2	BELLARY TPS TOTAL	1x 500	=	500.00		11449.53
GAS/NAPT	THA/DIESEL			2220.00	1227.49	11449.53
1	YELEHANKA (DIESEL)	6x21.32	=	127.92	53.92	527.32
•	TOTAL	0.21.32		127.92	53.92	527.32
WIND				127.02		
1	KAPPATAGUDDA	4.55	=	4.55	0.00	0.00
	TOTAL			4.55	0.00	0.00
<u>IPP</u>		1				
HYDRO						
1	MINI HYDEL	385	=	385.00	0.00	0.00
COAL						
2	UPCL(THERMAL)	1x600	=	600.00	288.80	1625.75
3	JINDAL (COAL & COREX)	2x130+3x300	=	1160.00	566.90	5590.30
GAS/NAPTI				-		
4	TATA ELECTRIC (DIESEL)	5x16.26	=	79.11	46.60	294.50
5 WIND	RAYAL SEEMA ALKALIES (DIESEL)	3x12	=	27.80	8.70	100.10
WIND	Turning a must a column	1,000		4000.00	0.00	0.00
OTHERS	WIND MILL + SOLAR	1330 + 6	=	1336.00	0.00	0.00
7	IINDAL (C.D.D.)	1 v 100 + 1v120		230.00	0.00	0.00
8	JINDAL (C P P) CO-GENERATION	1 x 100 + 1x130	=	546.00	458.20	5674.90
9	BIO-MASS	97.3	 _	97.30	0.00	0.00
3	TOTAL	37.3		4461.21	1369.20	13285.55
	TOTAL KARNATAKA					
	TOTAL NAMEDIANA		•	10483.125	4070.00	36139.67
<u>KERALA</u>				-		
SL.NO.	STATION	EFFECTIVE INSTALL	ED CABACIT	-V (MINA/)	ENERGY GI	From 01-04-10
SL.NO.	STATION	EFFECTIVE INSTALL	LED CAFACII	i (ivivv)	Mar-11	To 31-03-2011
HYDRO	•	•		l.		
1	KUTTIADI + EXTENTION + ADDL. EXTN.	3x25 + 50 +50+50	=	225.00	41.05	559.99
2	SHOLAYAR	3x18	=	54.00	25.19	243.25
3	PORINGALKUTHU	4x8	=	32.00	4.05	187.57
4	PORIG. L. BANK	16	=	16.00	10.83	120.68
5	PALLIVASAL	3x7.5+3x5	=	37.50	20.58	235.54
6	SENGULAM	4x12	=	48.00	9.88	170.62
7	PANNIAR	2x16	=	32.00	13.69	180.88
8	NERIAMANGALAM + EXTENSION	3x17.5 +25	=	77.50	16.02	370.55
9	SABARIGIRI	1x60 + 4x55	=	280.00	175.21	1372.94
10	IDUKKI	3x130+3x130	=	780.00	373.46	2258.67
11	IDAMALAYAR	2x37.5	=	75.00	39.52	376.87
12	KALLADA	2x7.5	=	15.00	10.30	72.09
		2	_	2.00	Ω 1/1	
13	PEPPARA	3	=	3.00	0.14	9.76
12 13 14 15		3 2 1x2.5	= =	3.00 2.00 2.50	0.14 0.00 0.00	2.28 0.00

KERALA

					ENERGY GENERATION		
SL.NO.	STATION	EFFECTIVE INSTALLED	CAPAC	TY (MW)	Mar-11	From 01-04-10	
						To 31-03-2011	
<u>HYDRO</u>							
17	KAKKAD	2x25	=	50.00	23.31	224.41	
18	CHEMBUKADAVU	1x2.7+1x3.75	=	6.45	0.00	13.54	
19	URUMI	1 x 3.75 + 1 x 2.4	=	6.15	0.00	15.94	
20	MALANKARA	3 x 3.5	=	10.50	2.87	36.93	
21	LOWER MEENMUTTY	2x1.5 + 1x0.5	=	3.50	0.06	7.19	
22	KUTTIADI TAIL RACE	3 x 1.25	=	3.75	0.34	4.35	
	TOTAL			1939.85	785.35	7079.97	
GAS/NAP	THA/DIESEL						
1	BRAHMAPURAM DGPP (DIESEL)	5x21.32	=	106.60	13.05	96.31	
2	KOZHIKODE DPP (DIESEL)	8x16	=	128.00	22.10	233.49	
	TOTAL			234.60	35.16	329.80	
WIND	·	·					
1	WIND MILL	2.025	=	2.03	0.08	1.51	
	TOTAL			2.03	0.08	1.51	
<u>IPP</u>	•	·		•		*	
HYDRO							
1	MANIYAR	3x4	=	12.00	2.38	41.25	
2	KUTHUNGAL	3x7	=	21.00	6.49	47.05	
3	ULLUNGAL	2x3.5	=	7.00	1.92	23.93	
4	IRUTTUKANAM	1x3	=	3.00	0.37	0.37	
GAS/NAPT	HA/DIESEL						
5	BSES (NAPTHA)	3x40.5(GT)+1x35.5(ST)	=	157.00	77.99	223.04	
6	KASARGODE (DIESEL)	3x7.31	=	21.93	1.52	27.26	
7	MPS STEEL CASTINGS	1x10	=	10.00	4.17	44.73	
WIND		T				1	
8	AGALI	31 x 0.6	=	18.60	4.57	62.62	
9	RAMAKKELMEDU	19 X 0.75	=	14.25	1.57	63.09	
	TOTAL			264.78	96.42	470.72	
	TOTAL KERALA			2441,255	917.00	7882.01	
						. 502.01	

Note: RGCCPP, Kayamkulam (NTPC) of 359.58 MW capacity Naptha based plant, fully dedicated to Kerala has been included under Central Sector.

TAMILNADU

					ENERGY GENERATION		
SL.NO.	STATION	EFFECTIVE INSTALLE	D CAPACI	TY (MW)	Mar-11	From 01-04-10	
						To 31-03-2011	
<u>HYDRO</u>							
1	PYKARA	3x6.65+1x11+2x14	=	59.00	2.49	28.96	
2	PYKARA MICRO	1x2	=	2.00	0.76	5.56	
3	PYKARA ULTIMATE (PUSHEP)	3x50	=	150.00	57.33	431.62	
4	MOYAR	3x12	=	36.00	20.04	155.49	
5	MARAVAKANDI	1x0.80	=	0.80	0.27	2.00	
6	KUNDAH-I	3x20	=	60.00	36.76	255.86	
7	KUNDAH-II	5x35	=	175.00	84.42	656.92	
8	KUNDAH-III	3x60	=	180.00	47.02	391.09	
9	KUNDAH-IV	2x50	=	100.00	7.40	137.12	
10	KUNDAH-V	2x20	=	40.00	3.34	60.71	
11	SURULIYAR	1x35	=	35.00	8.00	98.11	
12	KADAMPARAI	4x100	=	400.00	49.68	572.44	
13	ALIYAR	1x60	=	60.00	7.90	163.88	
14	POONACHI	1x2	=	2.00	0.04	4.70	
15	METTUR DAM	4x12.5	=	50.00	5.61	94.87	
16	METTUR TUNNEL	4x50	=	200.00	9.75	266.02	
17	LOWER METTUR BARRIAGE - 1 TO 4	8x15	=	120.00	7.90	263.44	
18	BHAVANISAGAR MICRO	4x2	=	8.00	2.92	33.10	
19	PERIYAR	4x35	=	140.00	0.06	420.93	
20	VAIGAI MICRO	2x3	=	6.00	0.07	15.24	
21	PAPANASAM	4x8	=	32.00	7.75	137.56	
22	SERVALAR	1x20	=	20.00	1.67	38.93	
23	SARKARAPATHY	1x30	=	30.00	2.00	134.33	
24	SHOLAYAR	2x35+25	=	95.00	7.25	413.04	
25	KODAYAR	1x60+1x40	=	100.00	20.74	145.53	
26	LOWER BHAVANISAGAR	2X4	=	8.00	2.04	21.43	
27	SATHANUR DAM PH	1x7.5	=	7.50	3.52	10.26	
28	KUNDAH-VI (Parson Valley)	1x30	=	30.00	2.68	37.08	
29	MICRO TOTAL	4+2.5+0.75+1.90+1.2	=	10.35	11.87	36.16	
30	BHAVANI KATTALAI BARRAGE - I	2x15	=	30.00	2.88	72.16	
	TOTAL			2186.65	414.17	5104.52	

					ENERGY GENERATION		
SL.NO.	STATION	EFFECTIVE INSTALLED C	APAC	ITY (MW)	Mar-11	From 01-04-10 To 31-03-2011	
THERMAL						10 31-03-2011	
COAL	<u>-</u>						
1	ENNORE.T.P.S	2x60+3x110	=	450.00	131.78	1396.29	
2	TUTUCORIN.T.P.S	5x210	=	1050.00	753.78	7113.18	
3	METTUR.T.P.S	4x210	=	840.00	612.98	6064.72	
4	NORTH CHENNALT.P.S	3x210	=	630.00	444.35	4510.86	
	TOTAL			2970.00	1942.88	19085.05	
GAS/NAP	THA/DIESEL			•		•	
1	BASIN BRIDGE (NAPTHA)	4x30	=	120.00	33.11	51.86	
2	KOVIL KALAPPAL (GAS)	1x70+1x38	=	108.00	63.33	663.74	
3	VALATHUR (GAS) STG1	1x60+1x35	=	95.00	65.13	497.85	
4	VALATHUR (GAS) STG2	1 x 60 + 1 x 32	=	92.00	0.00	49.84	
5	KUTTALAM (GAS)	1x64+1x37	=	101.00	0.00	172.58	
	TOTAL			516.00	161.56	1435.87	
WIND	-	•		•		•	
1	TNEB WIND MILL+SOLAR	17.555	=	17.56	0.20	12.68	
	TOTAL			17.56	0.20	12.68	
IPP	1.2						
COAL							
1	TCPL	63.8	=	63.80	0.00	0.00	
LIGNITE	1012	00.0		00.00			
2	ST - CMS	250	=	250.00	149.81	1652.20	
	HA/DIESEL	200		200.00		.002.20	
3	P P NALLUR (NAPTHA)	330.5		330.50	215.73	2494.05	
4	ABAN POWER (GAS)	74.41+38.81		113.20	51.83	820.37	
5	MADURAI POWER CL (DIESEL)	106		106.00	58.25	353.21	
<u>5</u> 6	SAMALPATTY (DIESEL)	7x15.1		105.66	69.20	377.75	
7	ARKEY ENERGY(PENNA)(GAS)	1x38 + 2x6.8 + 1x20		52.80	31.08	370.17	
<u>, </u>	GMR POWER (DIESEL)	4x49		196.00	128.27	874.61	
9	CPCL (MANALI & OTHERS)	65 (MANALI)+1182.57 (OTHE		1247.57	482.96	3798.69	
WIND/OTH		03 (MANALI)+1102.37 (OTTIE		1247.57	102.00	0700.00	
10	WIND MILL	5874.615		5874.62	182.93	8898.08	
11	CO-GENERATION	609.9		609.90	218.21	2550.27	
12	BIO-MASS	139.05		139.05	0.00	135.62	
	TOTAL			9089.10	1588.27	22325.02	
						·	
	TOTAL TAMIL NADU			14779.30	4107.07	47963.13	
Note: Neyveli-I	TOTAL TAMIL NADU (NLC) of 600 MW capacity Lignite based plant, ful	ly dedicated to Tamil Nadu has been includ	ed under	14779.30 Central Sector.	4107.07	47963.13	

						ENERGY GENERATION		
SL.NO.	STATION	EFFECTIVE INS	EFFECTIVE INSTALLED CAPACITY (MW)			From 01-04-10		
						To 31-03-2011		
GAS/NAP	THA/DIESEL							
1	KARAIKAL POWER PLANT (GAS)	1x32.5	=	32.50	12.77	195.46		
	TOTAL			32.50	12.77	195.46		
	TOTAL PONDICHERRY			32.50	12.77	195.46		

IPP UNDER OPEN ACCESS

GAS/N	GAS/NAPTHA/DIESEL								
1	LANCO KONDAPPILLI POWER LTD.	233 + 133	=	366.00	197.23	2031.84			
	TOTAL			366.00	197.23	2031.84			
	TOTAL IPP UNDER OPEN ACCESS			366.00	197.23	2031.84			

CENTRAL SECTOR

					ENERGY G	ENERGY GENERATION		
SL.NO.	STATION	EFFECTIVE INSTALLED	EFFECTIVE INSTALLED CAPACITY (MW)			From 01-04-10		
					Mar-11	To 31-03-2011		
THERMAL								
COAL								
1	RAMAGUNDAM T.P.S (ISGS) - NTPC	3x200+4x500	=	2600	1772.68	20559.81		
2	TALCHER STAGE II (ISGS) - NTPC	4x500	=	2000	1425.30	15092.23		
3	SIMHADRI (AP) - NTPC	2x500	=	1000	736.64	7989.51		
LIGNITE								
4	NEYVELI-I (TN) - NLC	6x50+3x100	=	600	401.19	3878.71		
5	NEYVELI-II (ISGS) - NLC	7x210	=	1470	1070.39	10739.49		
6	NEYVELI TPS-I (Expansion) (ISGS) - NLC	2x210	=	420	306.82	2995.72		
	TOTAL			8090.00	5713.01	61255.46		
GAS/NAPT	HA/DIESEL	•						
7	RGCCPP,KAYAMKULAM (KSEB) - NTPC	2x116.6(GT)+1x126.38(ST)	=	359.58	211.38	1902.82		
	TOTAL			359.58	211.38	1902.82		
NUCLEAR								
1	M.A.P.S KALPAKAM (ISGS) - NPC	2x220	=	440.00	251.19	2239.20		
2	KAIGA A.P.S (ISGS) - NPC	4x220	=	880.00	499.99	3873.02		
	TOTAL			1320.00	751.18	6112.22		
	TOTAL CENTRAL SECTOR			9769.58	6675.56	69270.50		
	GRAND TOTAL			50164.32	21644.78	222022.87		

V) RESERVOIR PARTICULARS

	STORAGE						
NAME OF RESERVOIR	MDDL (M)	ED1 (88)	LEVEL (M)		ENERGY (MU's)		INFLOWS
	MDDL (M)	FRL (M)	As on 1 st	As on 31st	As on 1st	As on 31st	(MU's)
JALAPUT	818.39	838.40	836.84	835.97	467.00	432.00	12.55
LINGANAMAKKI	522.70	554.50	547.57	544.48	2630.00	1983.00	29.00
SUPA	495.00	564.00	538.83	534.02	1287.00	1032.00	10.81
IDDUKKI	694.90	732.40	722.13	716.98	1385.00	1048.00	48.75
KAKKI	908.30	981.50	972.96	966.52	627.00	466.00	23.20
NILGIRIS			N.A	N.A	551.00	312.00	11.96

VI) BRIEF DESCRIPTION OF DISTURBANCES:-


CODE	DATE	TIME OF	AREAS	REASONS	TIME OF
		OCCURENCE	AFFECTED		RESTORATION
			NIL		

VII) PROGRESS OF SHUNT CAPACITORS

STATE	Installed as on 31.03.2010	*Programme of SEB's for 2010-2011	Capacitor Addition in March 2011	Capacitors installed during 2010- 2011	Back log for 2008-2009	Total Commulative Installed as on 31-03-2011
APTRANSCO	6593.4		0.0	0.0	100.0	6593.4
KPTCL**	4543.3		0.0	0.0	-	4543.3
KSEB	1005.0		0.0	0.0	15.0	1005.0
TNEB	3947.5		0.0	0.0	17.6	3947.5
TOTAL	16089.2	0.0	0.0	0.0	132.6	16089.2

 $^{^{\}ast}$ Yet to be finalised.

FREQUENCY PROFILE FOR MARCH 2011




DATE	FVI
01-Mar-11	0.69
02-Mar-11	1.21
03-Mar-11	0.92
04-Mar-11	1.11
05-Mar-11	1.20
06-Mar-11	1.16
07-Mar-11	1.20
08-Mar-11	1.84
09-Mar-11	2.04
10-Mar-11	1.88
11-Mar-11	1.64
12-Mar-11	1.70
13-Mar-11	1.25
14-Mar-11	1.74
15-Mar-11	1.63
16-Mar-11	1.74
17-Mar-11	1.41
18-Mar-11	2.06
19-Mar-11	2.59
20-Mar-11	1.66
21-Mar-11	1.48
22-Mar-11	2.85
23-Mar-11	2.55
24-Mar-11	2.17
25-Mar-11	1.93
26-Mar-11	1.69
27-Mar-11	1.66
28-Mar-11	1.92
29-Mar-11	2.26
30-Mar-11	2.59
31-Mar-11	2.48
AVERAGE	1.75
MAXIMUM	2.85
MINIMUM	0.69


2	
10 ∑ (F-50)	
FVI=	
24 x 60	

Note:Where F=frequency measured at one minute interval.


REGIONAL AVAILABILITY DURING THE MONTH OF MARCH 2011





REGIONAL GENERATION AND DEMAND FOR PEAK DEMAND DAY 30.03.2011 (STACKED)




REGIONAL GENERATION AND DEMAND FOR MINIMUM DEMAND DAY 01.03.2011(STACKED)







ENERGY EXCHANGES FOR MARCH 2011 AMONG THE CONSTITUENTS (MU's)



दक्षिण क्षेत्र की नई उत्पादन योजनाओं की प्रगति की समीक्षा

REVIEW OF PROGRESS OF WORKS ON ONGOING/NEW GENERATION SCHEMES IN SOUTHERN REGION

Type	Sector	Station	Capacity (MW)	Progress/Status
Andhra Pı	adesh			
Hydro	State	Pochampad Expansion-4th Unit	9	Work completed. Will be commissioned once the reservoir is at MDDL
Gas based	Private	Isolated ONGC Gas Wells	27.42	27.04 MW commissioned.
RES	Private	Municipal Waste based	30.343	30.1 MW commissioned. 37.33 to be commissioned
RES	Private	Bio - mass based co-generation	36.25	29.25 MW commissioned. 37 to be commissioned
Hydro	State	Tail Pond PH at Nagarjunasagar	50	Unit 1 Mar 2011,Unit 2 June 2011
RES	Private	Industrial waste based	53.48	21.66 MW commissioned. 31.82 MW to be commissioned
RES	Private	Mini Hydel Projects (H)	141.7	104.4 MW commissioned. 37 MW to be commissioned
Thermal	State	Pulichintalla	120	Unit I: March 2011. Balance 3 Units in 3 months' interval
Thermal	State	Singareddipalli	200	Unit I: July 2012, Unit 2: Nov 2012, Unit 3: March 13, Unit 4: Nov 2013, Unit 5: March 14
Gas based	State	Integrated gassification combined cycle (IGCC) plant at Dr. NTTPS (JV)	1 x182	2013-14
Hydro	State	Jurala HES (Priyadarsini)	234	U-(1-6): Unit I:Commissioned on 28.03.2008, Unit II: Commissioned on 31.08.2008 & Unit III on 28.05.09. Unit IV on 28.08.2010, Unit V: Commissioned in Nov.2010, Unit VI: Mar 11
Hydro	State	Lower Jurala	240	Unit I: Mar 2012, Balance 5 Units at 4 months interval by November 2013
RES	Private	Bagasse based Co-generation	380.25	270.8 MW commissioned. 150 MW to be commissioned.
Wind	Private	Wind Energy (W)	399.34	114.97 MW commissioned. 280 MW to be commissioned.
Hydro	State	Dummugudem	320	2013-15.
RES	Private	Bio - mass based power plant	331.5	190.5 MW commissioned. 34 MW to be commissioned.
Thermal	State	Sattupalli TPS	1 x 600	2013-14 (to be tied up)
Gas based	Private	Konaseema Combined Cycle Power Project	445	GT (280 MW) commissioned on 04.06.2009. ST (165 MW) commissioned on 30.06.2010.
Thermal	State	Kakatiya TPP (Bhoopalapalli) (T) Stage I	500	Commissioned on 27.05.2010
Thermal	State	Kakatiya TPP Stage-II	600	Oct. 2012.
Nuclear	State (JV)	Kadappa Nuclear Power Plant	2 x 1000	2014-16(To be tied up)
Thermal	State	Kothagudam TPS Stage-VI, Phase-I	500	Jan 2011.
Thermal	State	Vijayavada TPS Unit IV	500	Commissioned on 06.04.2009.
Mini PP	Private	Mini Power Plants	595.3	74.312 MW commissioned. 521 MW to be commissioned.
Thermal	State	Rayalaseema (T) Stage-III & IV	810	Unit-V (210MW) : Sep 2010. Unit-VI (600MW) 2003-14
Thermal	Private	Sridamodaram Sanjeevaiah TPP (Krishnapatnam JV Unit I)	800	41061
Thermal	Private	Sridamodaram Sanjeevaiah TPP (Krishnapatnam JV Unit II)	800	Dec-12
Thermal	State	Polavaram	960	2013 -16
Gas	State	Combined cycle gas based project near Karimnagar	2100	2013-15
Thermal	JV	Srikakulam TPS (JV)	2400	2014 - 16.(To be tied up)
Gas	Private	Lanco Kondapalli Ext Ph I	233	Commissioned on 05.12.2009.
Gas	Private	Lanco Kondapalii Ext Ph I (ST)	133	Commissioned on 19.07.2010

Type	Sector	Station	Capacity (MW)	Progress/Status
Karnataka				
Thermal	State	Raichur TPS, Unit-8	250	Commissioned on 26.06.2010
Hydro	State	Gundia Phase - I	400	XII Plan as per CEA
Thermal	State	Bellary -TPS Stage I Unit III	700	MoEF clearance obtained
Thermal	State	Bellary -TPS Stage I Unit I & II	1000	Unit I(500 MW) COD on 28.07.2008. Unit II Programmed to be commissioned during June 2011.
Thermal	State	RTPS Stg - II	1.500	All statutory clearances have been obtained including
		a) Yermarus TPS b) Edlapur TPS	1600 800	MoEF clearance awaited
Thermal	Private	Annechakanahalli Phase I	1000	12th Plan
Thermal	Private	Kalgurki Phase I	1000	12th Plan
Thermal	Private	Yadagiri Phase I	1000	12th Plan
Thermal	Private	Nagarjuna TPP Unit I & II	1200	Unit - I (600 MW) commissioned on 23.07.2010.Unit -II (600 MW) commissioned 07-03-2011
Gas based	State	Bidadi Combined Cycle Power Plant	1400	Land required for the project has been acquired .
Gas based	State	Tadadi Combined Cycle Power Plant	2100	Pre-feasibility report prepared
Thermal	State	Mangalore TPS	1600	12th Plan
Thermal	State	Chattisgarh Pit Head Thermal Power Plant	1600	2015
Hydro	State	RM&U of Nagjhari PH Unit-4,5&6 (Peaking)	45	Unit IV Re-commissioned on 28.02.2008,V&VI will be completed by the end of August 2011.
Solar	State	3 MW each at Kolar, Raichur & Belgaum districts.	9	3 MW each at Kolar & Belgaum connected to the grid in December 09. 3 MW plant in Raichur District has been
Wind	JV	139.5 MW	139.5	Sites identified for Kappatagudda (39.5 MW), Guledagudda (100 MW). Preparation of DPRs in progress. Expected in XI or XII plan.
Hydro	State	Shivasamudram Seasonal Scheme	345	DPR is under preparation. XII plan as per CEA
Hydro	State	Additional Unit at Munirabad	10	XII Plan
Hydro	State	Additional unit at Ghataprabha	20	XII Plan
Kerala				
Hydro	State	Kuttiady Additional Extension	100	First unit commissioned on 11.10.2010. Second unit on 30.10.2010
Hydro	State	Neriamangalam Extension	25	Project commissioned on 25-5-2008. Balance finishing works in progress.
Hydro	State	Kuttiadi Tail Race	3.75	Unit #1 & 2 commissioned on 9-11-2008. Unit # 3 commissioned on 22-10-2009
Hydro	State	Pallivasal Extension	60	Civil works29.79%, Mech works - 52.93% Overall progress- 29.26%. Date of completion as per agreement -01-03-2011. Expected date of completion June 2012.
Hydro	State	Adyanpara SHEP	3.5	Termination notice issued to the contractor on 28.08.09 and contractor has filed W.P against KSEB.
Hydro	State	Thottiyar	40	The work commenced on 16-1-2009. Excavation works in progress. Date of completion as per agreement 19-5-2012. Civil work 1.95%. Overall Progress- 0.92%.
Hydro	State	Ranni-Perunad SHP	4	The Works started on 16-11-2008. Excavation in progress. Date of completion as per agreement 22- 11-2010. Excavation in progress. Civil works- 31.46%
Hydro	State	Poozhithode	4.8	The work commenced on 3-4-2009. The date of completion as per agreement 30-9-2010. Excavation in progress. Concreting of channel started. Overall progress 55%
Hydro	State	Kuttiyar Diversion	37 Mu/ Annum	Balance work completed in May 2009 and diversion effected.
Hydro	State	Sengulam Aug. (85 Mu)	85 Mu/ Annum	Work awarded on 09.06.09. Agreement executed on 15.07.2009. Period of completion 48 months. Civil work 1.4%.
Hydro	State	Peechi	1.5	Tender invited on 24-2-2009. Price bid evaluation in
				progress.

Higher State Barapole 153 Tender invited on 18-10-100 and they have been referred to the complete on the complete of the c	Type	Sector	Station	Capacity (MW)	Progress/Status
Hydro Sate Chairmeon Stage-II 6 Works awarded to CIPL_CPL_RPI. consortium. Agreement executed on 0.4 303.2010 Date of completion in 10.5 2012 Performances. Hydro Sate Mankayam II.E. Project 7.5 Tender invited on 110.5 2019 Hand sacction accorded on 0.4 303.2010 Date of completion in 10.5 2019 Hand sacction accorded on 0.4 303.2010 Date of completion in 10.5 2019 Hand sacction accorded on 20.01.2011 to award fit work. Hydro Sate Mankayam II.E. Project 7.5 Tender invited for Civil Works on 25.02.2009 PQ evaluation in progress. Hydro Sate Makayam Small HE Project 4.5 Scheduled for tendering during August 2010 Earlier tender cancelled and works to be retended to 1.5 Hydro Sate 1.5 Hydro S	Hydro	State	Athirapilly	163	High Court. Board filed writ appeal. Two PIL also filed against implementation. Hearing is going on. Meanwhile a showcause notice dated 04.1.2010 was issued by MoEF why the enviornmental clearence should not be revoked. Reply was furnished by KSEB on 20.01.2010 and they have referred this to the Expert Appraisal Committee on River Valley and Hydro Electric Project. Hearing of expert
Paylon State Vilingsal H.E. Project 7.5 Tender invited on 10-6-2009 Based sanction accorded to 20-80 20-80	Hydro	State	Barapole	15	Tender invited on 18.01.2010. Evaluation of PQ in progress.
State Mankulam	Hydro	State	Chattankottunada Stage-II	6	executed on 04.303.2010.Date of completion
Pulvilor State Anakkayam H.E. Project 7.5 Tendar invited for Civil Works on 31,12,2009 PQ	Hydro	State	Vilangad H.E. Project	7.5	
Hydro State Kakkayam Small HE Project 4 Schdeuled for tendering during August 2010 Hydro State Karaguzha Dam Toe 0,5 Earlier tender cancelled and works to be retendered. Hydro State Purchased State Project 6 Conference of the Civil August 2010 Hydro State Prizhessi Sagar 20 Draft DPR prepared. Awaiting NOC from Irrigation Department Hydro State Prizhessi Sagar 20 Draft DPR perpared. Awaiting NOC from Irrigation Department Hydro State Sengulam Tail Race Project 3.6 Schdeuled for tendering during September 2010. Hydro State Chimony Small HE Project 2.5 Schdeuled for tendering during September 2010. Hydro State State Perovantamoorchy 7 DPR expected in the completed by July 2010 Schdeuled for tendering during september 2010. Hydro State Perovantamoorchy 7 DPR expected in the completed by July 2010 Schdeuled for tendering during september 2010. Hydro State Upper Kallar Project 2 DPR approved. Preconstruction survey started. Hydro State Upper Kallar Project 3 DPR approved. Preconstruction survey started. Hydro State Booth State State Western Kallar 5 DPR hydroved. Hydro State DPR observation survey started. Hydro State DPR observation survey started. Hydro State Chimar 24 Pre-construction survey started. Hydro State Chimar 24 Pre-construction survey started. Hydro State Chimar 24 Pre-construction survey and property survey in progress. Design also in progress. Hydro State Chimar 4 Project Administrative sanction to be obtained. Hydro State Chimar 4 DPR approved. Hydro State Design also in progress. Hydro State Chimar 4 DPR approved. Hydro State Chimar 4 DPR approved. Hydro State Design also in progress. Design also in progress. Hydro State Chimar 4 DPR approved. Hydro State Design also in progress. Design also in progress and the completed by Perbuary 2011 Hydro State Design and the completed by Perbuary 2011 Hydro State Design and the completed by Perbuary 2011 Hydro DPR approved. Administrative sanction to be ob	Hydro	State	Mankulam	40	
Pythro State Naropuzha Dam Toe 0.5 Earlier tender cancelled and works to be retendered.	Hydro	State	Anakkayam H.E. Project	7.5	Tender invited for Civil Works on 31.12.2009.PQ
Hydro State Perumthenaruvi Project 6 Carlot Morks on 23.11.2009.PQ evaluation in progress. Hydro State Parhassi Sagar 20 Draft DPR represend. Awaiting NOC from Irrigation Department Phydro State State Parhassi Sagar 20 Draft DPR represend. Awaiting NOC from Irrigation Department Phydro State State Project 3.6 Schoducal for tendering during September 2010. Hydro State Chembukkadavu Stage III 6 DPR approved. Hydro State Peruvamannoozhy 7 DPR expected to be completed by July 2010 Schdealed for tendering during use 2010. Hydro State Peruvamannoozhy 7 DPR expected to be completed by July 2010 Schdealed for tendering during use 2010. Hydro State Peruvamannoozhy 7 DPR approved. Hydro State Peruvamannoozhy 7 DPR expected to be completed by July 2010 Schdealed for tendering during use 2010. Hydro State Peruvamannoozhy 8 DPR approved. Hydro State Peruvamannoozhy 8 DPR approved. Hydro State Peruvamannoozhy 9 DPR approved. Hydro State Peruvamannoozhy 7 DPR expected to be completed by July 2010 Schdealed for tendering during usery started. Hydro State Peruvamannoozhy 8 DPR approved. Hydro State Peruvamannoozhy 8 DPR approved. Hydro State Western Kallar 9 DPR approved. Hydro State Western Kallar 9 DPR approved. Hydro State Chinnar 9 DPR peruvamannoozhy 9 DPR propress. Designation in progress. D	Hydro	State	Kakkayam Small HE Project	4	Schdeuled for tendering during August 2010
Public State Poringalkuthu LB Addl. Extr. 24 DPR papproved. Administrative sanction accorded on Hydro State Parkassi Sagar 20 Draft DPR prepared. Avaiting NOC from Irrigation Department State Chimony Small HE Project 3.6 Schdeulad for tendering during September 2010. Phydro State Chimony Small HE Project 2.5 Schdeulad for tendering during September 2010. Phydro State Chimony Small HE Project 2.5 Schdeulad for tendering during September 2010. Phydro State Chimony Small HE Project 2.5 Schdeulad for tendering during September 2010. Phydro State Provannamonorhy 7 DPR expected to be completed by July 2010. Schdeuled for tendering during september 2010. Phydro State Phydro State Peechad Project 2 DPR approved. Preconstruction survey started. Phydro State Phydro State Phydro State	Hydro	State	Karapuzha Dam Toe	0.5	Earlier tender cancelled and works to be retendered.
Hydro State Parhasat Sagar 20 Draft DPR approved. Administrative sanction accorded on Hydro State Parhasat Sagar 20 Draft DPR prepared. Administrative sanction accorded on Department Phydro State Sengulam Tail Race Project 3.6 Schdeduled for tendering during September 2010. Hydro State Chembukkadavu Stage III 6 DPR approved. Perconstruction survey started. Hydro State Peruvannamoozhy 7 DPR expected to be completed by July 2010 Schdeuled for tendering during use 2010. Hydro State Peruvannamoozhy 7 DPR approved. Preconstruction survey started. Hydro State Perchad Project 3 DPR approved. Preconstruction survey started. Hydro State Perchad Project 3 DPR approved. Preconstruction survey started. Hydro State Perchad Project 3 DPR approved. Preconstruction survey started. Hydro State Perchad Project 3 DPR approved. Preconstruction survey started. Hydro State Noodam 4.5 DPR approved. Preconstruction survey started. Hydro State Noodam 4.5 DPR approved. Preconstruction survey started. Hydro State State Project 3 DPR approved. Preconstruction survey started. Hydro State Noodam 4.5 DPR approved. Preconstruction survey started. Hydro State Sengulam Extension 4.5 DPR approved. Preconstruction survey appropriess. Design also in progress Design also in progress Project State Started Starte	Hydro	State	Perumthenaruvi Project	6	
Department	Hydro	State	Poringalkuthu LB Addl. Extn	24	DPR approved. Administrative sanction accorded on
Hydro State Chimony Small HE Project 2.5 Schdeuled for tendering during September 2010. Hydro State Chembakkadava Stage III 6 DPR approved. State Peruvannamoochy 7 DPR expected to be completed by July 2010 Schdeuled for tendering during ugust 2010. Hydro State Pecchad Project 2 DPR approved. Preconstruction survey started. Hydro State Inhusboornuzhi 8 DPR to be completed by August 2010. Hydro State Pecchad Project 3 DPR approved. Preconstruction survey started. Hydro State Inhusboornuzhi 8 DPR to be completed by August 2010 Hydro State Western Kallar 7 DPR approved. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Design also in previous. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Design also in previous. Hydro State Sengulam Extension 48 Detailed survey to be conducted. DIR completed Hydro State Kanthanpara 45 Detailed survey expected to be completed by February 2011 Hydro State Vythiri 60 DPR expected to be completed by February 2011 Hydro State Ladrum 3.5 DIR completed DPR preparation in progress Hydro State Poovaramthodu 2 DPR approved. Hydro State Poovaramthodu 2 DPR approved DPR preparation in progress Hydro State Poovaramthodu 2 DPR approved DPR preparation in progress Hydro State Pambar 40 DPR approved Administrative sanction to be obtained. Hydro State Pambar 40 DPR approved Administrative sanction to be obtained. Hydro State Parabar 40 DPR approved Administrative sanction to be obtained. Hydro State Passukadavu 2 DPR approved LAdministrative sanction to be obtained. Hydro Private Dilunkal 7 Commercial operation started on 13-11-2008 Hydro Private Dilunkal 7 Commercial operation started on 13-11-2008 Hydro Private Dilunkal 7 Commercial operation started on 13-11-2008 Hydro Private Mukkatnahode 3 Alloted to Mrs Stalashah Mukkathode Hydro Prover Ltd. Hydro Private Province Private Dilunkal Pytrate Private Province Pytrate Pytra	Hydro	State	Pazhassi Sagar	20	
Hydro State Chembukkadavu Stage III 6 DPR approved. Hydro State Peruvannamoorby 7 DPR expected to be completed by July 2010 Schdeuled for tendering during ugust 2010. Hydro State Upper Kallar Project 2 DPR approved. Preconstruction survey started. Hydro State Peechad Project 3 DPR approved. Preconstruction survey started. Hydro State Western Kallar 5 DPR to be completed by August 2010 Hydro State Western Kallar 5 DPR being revised. Hydro State Koodam 4.5 DPR approved. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Design also in pro	Hydro	State	Sengulam Tail Race Project	3.6	Schdeuled for tendering during September 2010.
Hydro State Upper Kallar Project 2 DPR approved. Preconstruction survey started. Hydro State Upper Kallar Project 2 DPR approved. Preconstruction survey started. Hydro State Pecchal Project 3 DPR approved. Preconstruction survey started. Hydro State Thumboormuzhi 8 DPR to be completed by August 2010 Hydro State Thumboormuzhi 5 DPR approved. Preconstruction survey started. Hydro State State Koodam 4.5 DPR approved. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Hydro State Chinnar 48 Detailed survey to be conducted. DIR completed Hydro State Kanthampara 45 Detailed survey to be conducted. DIR completed Hydro State Vythiri 60 DPR expected to be completed by February 2011 Hydro State Vythiri 60 DPR expected to be completed by May 2011 Hydro State Olikkal 4 DPR approved. Hydro State Poovaramthodu 2 DPR approved. Hydro State Poovaramthodu 2 DPR approved. Hydro State Pondar 40 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR approved. Administrative sanction to be obtained. Hydro Private Bhoothathankettu 15 DPR expected to be completed by November 2010. Hydro Private Bhoothathankettu 16 Allotted to Mys SILKAL Mettelergical Ltd. Termination ontice issued. Hydro Private Mukkuttahode 3 Allotted to Mys SILKAL Mettelergical Ltd. Termination ontice issued. Hydro Private Mukkuttahode 3 Allotted to Mys SILKAL Mettelergical Ltd. Termination ontice issued. Hydro Private Upper Vuttapara- 3 Allotted to Mys Strea Adisakthi Mukkahode Hydro Power Ltd. Hydro Private Upper Vuttapara- 3 Alloted to Mys Strea Adisakthi Mukkahode Hydro Power Ltd. Hydro Private Upper Vuttapara- 3 Alloted to Mys Deprending Hydro Projects (P) Ltd. Hydro Private Upper Vuttapara- 4 Alloted to Upper Poringal Hydro Pr	Hydro	State	Chimony Small HE Project	2.5	Schdeuled for tendering during September 2010.
Indexing ugust 2010.	Hydro	State	Chembukkadavu Stage III	6	DPR approved.
Hydro State Peechad Project 3 DPR approved. Preconstruction survey started. Hydro State Thumboormuzhi 8 DPR to be completed by August 2010 Hydro State Western Kallar 5 DPR heing reveal. Hydro State Chinnar 4.5 DPR approved. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Design also in progress beeign also in progress been been been been been been been b	Hydro	State	Peruvannamoozhy	7	
Hydro State Thumboornuzhi 8 DPR to be completed by August 2010 Hydro State Western Kallar 5 DPR being revised. Hydro State Koodam 4.5 DPR approved. Hydro State Sengulam Extension 4.5 Detailed survey and property survey in progress. Design also in progress. Hydro State Sengulam Extension 4.8 Detailed survey expected to be completed by February 2011 Hydro State Vythiri 60 DPR expected to be completed by February 2011 Hydro State Ladrum 3.5 DIR completed. DPR preparation in progress Hydro State Ladrum 3.5 DIR completed. DPR preparation in progress Hydro State Poorvaramthodu 2 DPR approved Hydro State Powramthodu 2 DPR approved Hydro State Pambar 40 DPR approved Hydro State Pambar 40 DPR approved. Hydro State Pambar 40 DPR approved Hydro State Pambar 40 DPR approved Administrative sanction to be obtained. Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Passukadavu 2 DPR expected to be completed by October 2010 Hydro State Chathankottunada I 4.5 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Boothanhankettu 16 Allotted to M/s stoped state Mydro Rydro Private Intutukanam 1 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Mukkuttathode 3 Allotted to M/s Slakakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- Hydro Private Upper Vattapara- Hydro Private Upper Vattapara- Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	State	Upper Kallar Project	2	DPR approved. Preconstruction survey started.
Hydro State Western Kallar 5 DPR being revised. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Design also in progress. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Hydro State Sengulam Extension 48 Detailed survey to be conducted. DIR completed Hydro State Kanthanpara 45 Detailed survey to be conducted. DIR completed by February 2011 Hydro State Vythiri 60 DPR expected to be completed by February 2011 Hydro State Ladrum 3.5 DIR completed. DPR preparation in progress Hydro State Olikkal 4 DPR approved Hydro State Poovaramthodu 2 DPR approved Hydro State Marmala 4 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by October 2010. Hydro State Private Ulunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyapap Hydropower Ltd. Work resumed. Hydro Private Intutukanam 3 Allotted to M's SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Mukkuttanhode 3 Allotted to Viyat Power Pyt. Ltd. Work in progress. Hydro Private Mukkuttanhode 3 Allotted to M's Strea Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara Hydro Private Upper Vattapara Hydro Private Upper Vattapara Hydro Private Upper Poringal 7 Alloted to Ky Stratapara Hydro Projects (P) Ltd.	Hydro	State	Peechad Project	3	DPR approved. Preconstruction survey started.
Hydro State Koodam 4.5 DPR approved. Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Design also in progress Segulam Extension 48 Detailed survey to be conducted. DIR completed Hydro State Kanthanpara 45 Detailed survey to be conducted. DIR completed Hydro State Vythiri 60 DPR expected to be completed by February 2011 Hydro State Ladrum 3.5 DIR completed. DPR preparation in progress Hydro State Olikkal 4 DPR approved Hydro State Povaramthodu 2 DPR approved DIR Approved Hydro State Pambar 40 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 4.5 DPR expected to be completed by October 2010 DPR approved. Administrative sanction to be obtained. Hydro State Passukadavu 2 DPR approved. Administrative sanction to be obtained. Hydro State Passukadavu 2 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Inutukanam 3 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Mukkuttathode 3 Allotted to M/s Stalashaayi Alamparathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Project (P) Ltd. Hydro Private Upper Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Project (P) Ltd. Hydro Private Upper Pr	Hydro	State	Thumboormuzhi	8	DPR to be completed by August 2010
Hydro State Chinnar 24 Pre-construction survey and property survey in progress. Design also in progress Posting Posti	Hydro	State	Western Kallar	5	DPR being revised.
Hydro State Sengulam Extension 48 Detailed survey to be conducted. DIR completed Hydro State Kanthanpara 45 Detailed survey expected to be completed by February 2011 Hydro State Vythiri 60 DPR expected to be completed by May 2011 Hydro State Ladrum 3.5. DIR completed. DPR preparation in progress Hydro State Olikkal 4 DPR approved Hydro State Poovaramthodu 2 DPR approved DPR approved Hydro State Pambar 40 DPR approved Administrative sanction to be obtained. Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Pambar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Bhoothathankettu 16 Albotted to My SILKAL Mettelergical Lid. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to My SILKAL Mettelergical Lid. Termination notice issued. Hydro Private Mukkuttathode 3 Allotted to My Salashaayi Alamparathode Hydro Power Lid. Hydro Private Kurumpetty Mydro Projects (P) Lid. Hydro Private Upper Poringal 7 Alloted to My Sutapara Hydro Projects (P) Lid.	Hydro	State	Koodam	4.5	DPR approved.
Hydro State Kanthanpara 45 Detailed survey expected to be completed by February 2011 Hydro State Vythiri 60 DPR expected to be completed by May 2011 Hydro State Ladrum 3.5 DIR completed. DPR preparation in progress Hydro State Olikkal 4 DPR approved Hydro State Poovaramthodu 2 DPR approved Hydro State Marmala 4 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by October 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Bhoothathankettu 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Iruttuknam 3 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Mukkuttathode 3 Allotted to M/s Islashaayi Alamparathode Hydro Power Ltd. Hydro Private Wukkuttathode 3 Allotted to M/s Statashai in Mukkatthode Hydro Power Ltd. Hydro Private Upper Vattapara- Hydro Private Kurumpetty- Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	State	Chinnar	24	
Hydro State Vythiri 60 DPR expected to be cmpleted by May 2011 Hydro State Ladrum 3.5 DIR completed. DPR preparation in progress Hydro State Olikkal 4 DPR approved Hydro State Poovaramthodu 2 DPR approved Hydro State Marmala 4 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Bhoothathankettu 15 Work stopped since May 1998. Project takenover by Ayyapap Hydropower Ltd. Work resumed. Hydro Private Iruttukanam 3 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Allotted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Upper Vattapara- 3 Alloted to Kurumpetty Hydro Projects (P) Ltd. Hydro Private Upper Poringal Tydro Projects (P) Ltd.					
Hydro State Ladrum 3.5 DIR completed. DPR preparation in progress Hydro State Olikkal 4 DPR approved Hydro State Poovaramthodu 2 DPR approved Hydro State Marmala 4 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Pambar 4.5 DPR expected to be completed by October 2010 Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Comercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyapap Hydropower Ltd. Work resumed. Hydro Private Intuttukanam 16 Allotted to M's SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Alamparathode 3 Allotted to Wis Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Upper Vattapara- 13 Allotted to M's Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 24 DPR approved. Administrative sanction to be obtained. DPR approved. Administrative sanction to be o	•		•		
Hydro State Olikkal 4 DPR approved Hydro State Poovaramthodu 2 DPR approved Hydro State Poovaramthodu 4 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Iruttukanam 1 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Alamparathode 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Mukkuttathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Allotted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Projects (P) Ltd. Hydro Private Upper Poringal Hydro Projects (P) Ltd.			•		
Hydro State Poovaramthodu 2 DPR approved Hydro State Pambar 40 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Iruttukanam 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Alamparathode 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Projects (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	State			1 1 1
Hydro State Marmala 4 DIR expected to be completed by October 2010 Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyapapa Hydropower Ltd. Work resumed. Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Wiyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Wukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	-	State			**
Hydro State Pambar 40 DPR approved. Administrative sanction to be obtained. Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Allotted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.					1 1
Hydro State Vakkallar 24 DPR approved. Administrative sanction to be obtained. Hydro State Chathankottunada I 4.5 DPR expected to be completed by October 2010. Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Upper Vattapara- Hydro Private Upper Vattapara- Hydro Private Kurumpetty- State DPR expected to be completed by November 2010. 4.5 DPR expected to be completed by November 2010. 4.5 DPR expected to be completed by November 2010. 4.5 DPR expected to be completed by November 2010. 4.5 DPR expected to be completed by November 2010. 4.1 Hydro Private University Alamparation in 3-11-2008 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. 4 Allotted to Viyat Power Pvt. Ltd. Work in progress. 4 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. 4 Hydro Private Upper Vattapara- 4 Allotted to M/s Vattapara Hydro Projects (P) Ltd. 4 Hydro Private Upper Poringal Tydro Projects (P) Ltd.					A A F
Hydro State Chathankottunada I Hydro State Passukadavu 2 DPR expected to be completed by October 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Projects (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	State	Pambar	40	DPR approved. Administrative sanction to be obtained.
Hydro State Passukadavu 2 DPR expected to be completed by November 2010. Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Wukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.					**
Hydro Private Ullunkal 7 Commercial operation started on 13-11-2008 Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Allotted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	State	Chathankottunada I		
Hydro Private Karikkayam 15 Work stopped since May 1998. Project takenover by Ayyappa Hydropower Ltd. Work resumed. Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Allotted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.					<u> </u>
Hydro Private Bhoothathankettu 16 Allotted to M/s SILKAL Mettelergical Ltd. Termination notice issued. Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Projects (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.					*
Hydro Private Iruttukanam 3 Allotted to Viyat Power Pvt. Ltd. Work in progress. Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	Private	Karikkayam	15	
Hydro Private Alamparathode 3 Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd. Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	Private	Bhoothathankettu	16	-
Hydro Private Mukkuttathode 3 Allotted to M/s Sree Adisakthi Mukkathode Hydro Power Ltd. Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	Private	Iruttukanam	3	Allotted to Viyat Power Pvt. Ltd. Work in progress.
Hydro Private Upper Vattapara- 3 Alloted to M/s Vattapara Hydro Projects (P) Ltd. Hydro Private Kurumpetty- 3.5 Alloted to Kurumpetty Hydro Project (P) Ltd. Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	Private	Alamparathode	3	Allotted to M/s Jalashaayi Alamparathode Hydro Power Ltd.
Hydro Private Kurumpetty- Hydro Private Upper Poringal 7 Alloted to Kurumpetty Hydro Project (P) Ltd.	Hydro	Private	Mukkuttathode	3	•
Hydro Private Upper Poringal 7 Alloted to Upper Poringal Hydro Projects (P) Ltd.	Hydro	Private	Upper Vattapara-	3	
	Hydro	Private	Kurumpetty-	3.5	Alloted to Kurumpetty Hydro Project (P) Ltd
Hydro Private Lower Vattapara 7 Alloted to Palakkayam Hydro Projects (P) Ltd	Hydro	Private	Upper Poringal	7	Alloted to Upper Poringal Hydro Projects (P) Ltd.
	Hydro	Private	Lower Vattapara	7	Alloted to Palakkayam Hydro Projects (P) Ltd

Type	Sector	Station	Capacity (MW)	Progress/Status
Hydro	Private	Palchuram	3.5	Allotted to Sree Kailas Palchuram Hydro Power Ltd
Hydro	Private	Thuvallar	4	Allotted to Binani Industries
Hydro	Private	Attle	6	Allotted to Binani Industries
Hydro	Private	Kurishadi	0.75	Allotted to M/s Sree Lakshmi Electro smelters Ltd
Wind	Private	Agali	16.2	27 Units of 0.6 MW each completed
Wind	Private	Ramakkalmedu	14.25	19 units of 0.75 MW each completed
Tamil Nadu	l			
Hydro	State	Periyar Vaigai SHEP - I	2 x 2	June - 10, Nov - 10
Hydro	State	Periyar Vaigai SHEP - II	2.5	Nov - 10
Hydro	State	Periyar Vaigai SHEP - III	4	2010 - 11
Hydro	State	Periyar Vaigai SHEP - IV	2.5	Nov - 10
Hydro	State	Bhavani Barrage I (2x5 MW)	10	May - 11
Hydro	State	Bhavani Barrage II (2x5 MW)	10	Dec - 10
Hydro	State	Bhavani Kattalai Barrage II (2x15 MW)	30	May - 11
Hydro	State	Bhavani Kattalai Barrage III (2x15 MW)	30	Jun - 11
Thermal	State	North Chennai TPS Stage -II, (2 x 600 MW)	2 x 600	Nov -11
Thermal	JV	NLC-TNEB at Tuticorin Unit I, (500 MW) Unit II, (500 MW)	2x500	Unit I-Aug-12. Unit II-Oct-12
Thermal	State	Mettur TPS Stage - III (1x600 MW)	600	Sep-11
Thermal	State	Ennore TPS Annexe (1x600 MW)	600	Sep-13
Thermal	JV	TNEB-BHEL JV at Udabgudi (2x800 MW)	1215	Unit I - Mar-13, Unit II Sep-13
Thermal	State	Ennore (SEZ) TPS at Kattupalli (2x600 MW)	1200	2015 - 16
Hydro	State	Kundah Pumped Storage HEP Phase I (1x125 MW)	125	Proposal to develop under JV
Hydro	State	Kundah Pumped Storage HEP Phase II (3x125 MW)	375	Clearance awaited
Hydro	State	Mettur Pumped Storage HEP	500	Preliminary Stage
Hydro	State	Vellimalai Pumped Storage HEP	200	Preliminary Stage
Hydro	State	Small HEP proposed to be developed by Private Promoters	118	Preliminary Stage
Hydro	State	Moyar Ultimate Stage HEP	25	Preliminary Stage
Hydro	State	Kollimalai HEP	520	Preliminary Stage
Gas	State	Basin Bridge Closed loop conversion (120 MW to 220 MW)	100	Subject to availability of gas
Thermal	UMPP	Cheyyur at Tamil Nadu	1860	Land acquisition under progress
Thermal	Private	Cuddalore IPP (2 x 660 MW)	1320	PPA signed
Thermal	JV	Vallur TPP (JV with NTPC)-Stg I- Phase I 2x 500 MW, Phase-II-	1500	Stg- I: Unit 1 - Oct 2011 Unit -II Dec 2011
Thermal	JV	Vallur TPP (JV with NTPC)-Stg I- Phase I 2x 500 MW, Phase-II- 1 x 500 MW	1500	Unit - III - Dec 2012 Stg- I: Unit 1 - Oct 2011
Central				
Thermal	Central	Neyveli TS-II (Expansion) (NLC)	2x250	Unit 1- March 2011 ,Unit 2 June 2011
Thermal	Central	Jayamkondam Lignite (NLC)	1600	12th Plan
Thermal	Central	Neyveli TS-III (NLC)	1000	12th Plan
Nuclear	Central	Kaiga Stage-II (NPCIL)	220	Unit- 4: Commissioned 20-01-2011
Nuclear	Central	Kalpakkam (PFBR)	500	40969
Nuclear	Central	Kudankulam (NPCIL)	2000	Unit I: June 2011, Unit II: March 2012
Thermal	Central	Simhadri Expansion	1000	Unit -I Jan-2011 Test Run on 31-03-2011, Unit II June 2011
Gas based UMPP	Central	Kayamkulam CCPP Module 1 to 3 (NTPC)	1050/1950	12th Plan(2013)
	D	Charges in Tamil Nadu	4000	2015 17
Thermal	Private	Cheyyur in Tamil Nadu	4000	2015-17
Thermal	Private	Krishnapattanam in AP	660 x 6	Unit I - June 2013 to July 2015
Joint Ventu		Called and any TDC (IV) AP	2400	2014 16 Talastal
Thermal	JV	Srikakulam TPS (JV) - AP	2400	2014 - 16. To be tied up
Nuclear	` '	Kadappa Nuclear Power Plant - AP	2 x 1000	2014-16
Thermal	JV	NLC-TNEB at Tuticorin Unit I, (500 MW) Unit II, (500 MW)	2x500	Unit I-May-12. Unit II-Oct-12
Thermal	JV	TNEB-BHEL JV at Udabgudi (2x800 MW)	1215	Unit I - Mar-13, Unit II Sep-13
Thermal (Data Collected from SPE	JV	Vallur TPP (JV with NTPC)-Stg I- Phase I 2x 500 MW, Phase-	1500	Stg- I: Unit 1 - Oct 2011 Unit -II Dec 2011
(Data Collected from SRF	1)			